Speed Limit

(50)

Sign Spacing 20m

Transition Length

Minimum Lane Width

3m

Longitudinal Spacing

3m

Longitudinal Lamp Spacing

6m

Sign Size

600mm

DESIGN PARAMETERS

ROAD / WORKS CHARACTERISTICS

Roadworks Type

Number of Signs

2

1 in 5

Lateral Safety Zone

0.5m

Spacing at Tapers



1(iii) Single or Multi-Lane / Dual Single TEMPORARY SIGNS Sign Visibility 50m MIN. RATE OF TAPER Taper At Hard Shoulder Taper at Lane 1 in 5 SAFETY ZONES & LANE WIDTH Longitudinal Safety Zone CONE SIZE & SPACING Minimum Cone Height 750mm LAMP SPACING

Lamp Spacing

6m

LEGEND

Sign Location Road Cones

Works Area

Diversion Route

PROJECT INFORMATION



Comhairle Cathrach na Gaillimhe Galway City Council

roject: Ballybane Active Travel

Title: Rahylin Glebe Road Closure - Pedestrian Route

Dwg No: 01 Date: 11/09/2024 Scale: N.T.S. Checked:

Athenry, Co. Galway. www.coffevaroup.com

Approved:

 TTOS shall be available at all times when traffic management is in operation.
Designated personnel to hold Health and Safety at Road Works CSCS card if anniicable. 1) All works to be carried out in accordance

with the latest revisions of Chapter 8 of the Traffic Signs Manual and the Temporary Traffic Management Operations Guidance. The Temporary traffic management plan may only be implemented by a qualified Temporary Traffic Operations Supervisor (TTOS). The TTOS is to be in possession of the relevant CSCS signing lighting and guarding at road works card. 4) Inspections of the traffic management layout are to be carried out on a daily basis to ensure the TM equipment has been set out as specified in the temporary traffic management plan (TTMP) and to ensure the TTMP is operating effectively.

5) Maintenance of the traffic management

6) Sign faces shall be of retro-reflective b) Sign faces shall be or retro-reflective material and the retro-reflectivity, colours, chromaticity and luminance factors shall be as specified in the TII Publication on Specification for Roadworks Series 1200 (CC-SPW-01200) or any further amendments or replacement.

7) Designated works access locations are to be clearly signposted using sign WK 052 as required. Exact location of access signage to be determined by the TTOS on site, referring to Chapter 8 of the Traffic Signs Manual for usage.

8) The layouts and diagrams shown in chapter 8 of the traffic signs manual are based on directing traffic through roadworks using delineators and safety zones rather than on the use of restraint zones rather than on the use of restraint systems. Safety barriers should only be used where the benefits outwelgh the risks involved in their installation and use. Risk assessment to be undertaken by the relevant supervisor in relation to excavations in the vicinity of the existing roadway.

9) It is envisaged that unobstructed acc shall be maintained for the emergency services for the duration of the works. Should access be required to the site / works areas then this shall be via agre site access points.

10) Access to local residence and business properties to be maintained at all times and to be coordinated by the TTOS on site.

ccess	11) Pedestrian routes to be maintained	Rev.	Date	Comment
y	during the works. Pedestrian routes to be coordinated by the TTOS on site and signed	00	11/09/2024	Original Issue
1	accordingly.			
eed				

Bealach Isteach	
ACCESS	